



THE UNIVERSITY OF BRITISH COLUMBIA

Building Operations

UBC Centre of Comparative Medicine (CCM)

Emergency Diesel Generator Testing

Procedure

Procedure #17

Prepared by:

Andy Gomes

Approved by:

Clive Baek

Review Date: March 2026

Original Date: June 2018

Test procedure for the Emergency Diesel Generator

Overview

The Emergency Generator is testing on a monthly basis to ensure proper operation and the ability to provide the critical equipment with power during a utility outage.

The testing is done as part of the Emergency Generator testing program.

This procedure may be printed as a separate document.

Emergency Diesel Generator Test Procedure			
Step	Operation	Initial when Complete	Date and Time when Complete
1	Notify the Facility Manager and the CCM Receptionist that the test is planned for the next day. The test takes about 45 minutes from start to finish.		
Note: No interruption of utility power will be experienced during the test. Only those items on emergency power will experience a short loss of power as the EDG is started and stopped.			
2	Place the Clayton Boiler into service. The C.B. Boiler will not receive emergency power.		
3	Check the generator's fuel level.		
4	Check the generator's oil level.		
5	Check the generator's coolant level.		
6	Check the generator's batteries.		

7	Follow the procedure on the breaker panel for startup of the emergency generator.		
8	Follow the procedure on the breaker panel for startup of the generator.		
9	Verify the generator starts up and note that power is on to the equipment requiring emergency power.		
10	Verify the Clayton Boiler remains online.		
11	Shutdown the generator as per the posted procedure.		
12	Make the appropriate log book entry, and complete the Planon Work Order		
13	This is the end of the procedure		
	Note: If the Clayton boiler stops during the power change over, the VFD may have to be re-set by switching the boiler 120 volt control power off, waiting for 30 seconds and then switching it back on. When the normal power supply is restored, the Clayton boiler will require a local manual re- start.		