



Procedure #14

Prepared by:

Andy Gomes

Approved by:

Clive Baek

Review Date: March 2026**Original Date:** January 2017

FLAME FAILURE TESTING

Testing of the flame scanner ensures that the boiler operating controls are working in regards to the flame. This test is performed on a daily basis after the remote shutdown is engaged.

ASSUMPTIONS:

- Flame scanner is properly connected to the boiler and the boiler is in operation with the burner on.
- Flame scanner connection wire is in good condition and the scanner is properly connected.

Step	Operation	Initial when Complete	Date and Time when Complete
1	Start this procedure with the boiler off, either after a previous safety device test or by manually turning the boiler off.		
2	Shutoff the PILOT line gas valve.		
3	Enable the start-up procedure for the boiler.		
4	Confirm that the boiler will not fire up with the PILOT gas valve in the off position.		
5	If the boiler starts up with the PILOT gas valve in the off position, lockout the boiler and contact the Chief Engineer of the Plant.		
6	Make an appropriate log book entry.		